



# PRODUCTION PART APPROVAL PROCESS (PPAP)

## Submission Checklist

January 09, 1997

The following guideline/checklist shall be used for PPAP level 1-5 submissions. Level 3 is the default level, to be utilized for all submissions unless specifically advised otherwise by Chrysler. All PPAP submissions should be submitted to Non-Production receiving, a minimum of six (6) months prior to PO build to allow for review and disposition.

1	Supplier Required (Y/N)	2	Supplier Submitted (Y/N)
---	-------------------------	---	--------------------------

Approval Required Prior to Part Submission Warrant

<b>Part Number:</b>
<b>Reason for Submission:</b>

PSW Level:
------------

### A. EXTERIOR

1. Neatly Bound and Tabbed (e.g. 3-Ring Binder)
2. Label With:
  - a. Supplier Name/Location/Vendor Code
  - b. Customer Assigned Tally Number (if known)
  - c. Chrysler/Supplier Part Number
  - d. Part/Family Description
  - e. Submission Date
3. Others:
  - f. Mount samples on substrates approved by Chrysler (as requested)
  - g. Submit to Chrysler samples used for qualification (as requested)

### B. INTERIOR (PPAP Requirements)

1. **PPAP Warrant (CFG-1001)**
  - a. Table of Contents
  - b. Purpose/Background Statement
  - c. PPAP Checklist
2. **Appearance Approval Report (CFG-1002) (as required)**
3. **Sample Product Master Samples (Qty:\_\_\_\_\_)**

YES	_____
YES	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
YES	_____
_____	_____
YES	_____
YES	_____
YES	_____
_____	_____
YES	_____

**PRODUCTION PART APPROVAL PROCESS (PPAP) [Continued]**

1	Supplier Required (Y/N)	2	Supplier Submitted (Y/N)
---	-------------------------------	---	--------------------------------

**Approval  
Required  
Prior to  
Part  
Submission  
Warrant**

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

YES

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

YES  
YES  
  
YES  
YES

YES \_\_\_\_\_

**Tabular Summary:** Spec Para No., Spec. Limits, Samples, Pass-Fail Results, Mean, Std. Dev., Min-Max Values, Normality, Histograms, Capability, formatted data.

\_\_\_\_\_

YES \_\_\_\_\_

**Electrical Tabular Summary:** Spec. Para No., Description, Spec. Limits, Number of Samples, Pass-Fail Results, Mean, Std. Dev., Min-Max Values, Normality, Histograms, formatted test.

YES \_\_\_\_\_

YES \_\_\_\_\_

\_\_\_\_\_

YES

YES

YES

**4. Design Records**

- a. Supplier Specification and Drawings
- b. Chrysler Specification and Drawings
- c. Other \_\_\_\_\_

**5. Change Documents**

- a. SRPC (Signed Cover Sheet Only)
- b. HPF-3709 (Process Change Procedure)
- c. Letters Of Agreement (If applicable)
  - c1. Certificate of Design and Construction
  - c2. Qualification Test Plan
  - c3. Others \_\_\_\_\_

**6. Dimensional Results**

- a. Raw data plus Tabular Summary Format (statistical)
- b. Address Cpk < 1.33
- c. Failures: Chrysler Approved 7D Reports (as required)

**7. Checking Aids (as requested)**

- a. Test Vectors
- b. Specific Test Circuits, paper copy only
- c. Test fixtures (Mechanical and Electrically), paper copy only
- d. Other: \_\_\_\_\_

**8. Test Results**

- a. Tabular Summary of Reliability Test Results
- b. Product Electrical Tabular Summary or Parametric Verification Summary
- c. Address Cpk < 1.33
- d. Failures: Chrysler Approved 7D Reports (as required)

**9. Process Flow Chart (to Chrysler receiving dock)**

**10. FMEA (Design/Process)**

- a. Design (supplier design only)

**PRODUCTION PART APPROVAL PROCESS (PPAP) [Continued]**

1	Supplier Required (Y/N)	2	Supplier Submitted (Y/N)
---	-------------------------------	---	--------------------------------

**Approval  
Required  
Prior to  
Part  
Submission  
Warrant**

\_\_\_\_\_

YES

b. Process (Entire process flow)

YES

YES

**11. Control Plans**

\_\_\_\_\_

YES

a. Prototype (Prototype Process Control & Component DV Test Plans)

\_\_\_\_\_

YES

b. Pre-Launch (Component PV Test Plan)

\_\_\_\_\_

YES

c. Production (Production Process Control & Initial Production Test Plan)

YES

**12. Process Performance (Ppk/Cpk)**

\_\_\_\_\_

a. Significant/Critical Processes identified in Control Plan

\_\_\_\_\_

b. Address Ppk/Cpk < 1.67/1.33 (AIAG PPAP Manual)

YES

**13. Measurement System Studies (Gage R&R)**

\_\_\_\_\_

a. Product/Process Measuring Equipment

\_\_\_\_\_

b. Address R&R's > 10% (AIAG MSA Manual)

**14. Design Engineering Approval**

\_\_\_\_\_

YES

a. Review Chrysler Specification (submit letter of acceptance or exceptions taken)

\_\_\_\_\_

YES

b. Other: \_\_\_\_\_

Approval (type name and sign)

Date:

\_\_\_\_\_  
Component Engineer PPAP Checklist Approval

\_\_\_\_\_

\_\_\_\_\_  
Supplier PPAP Checklist Approval

\_\_\_\_\_

\_\_\_\_\_  
Supplier PPAP Submission Approval

\_\_\_\_\_